BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: Restoration and Improvements of Balance roads of Ambabhavani layout, Ambabhavaninagara, SLN Enclave, Kere Anjeenappa layout, Sainagara Phase-2, Anugraha layout, Avikya layout and Surrounding areas in ward no-03 of Yelahanka New town Sub division (PACKAGE NO-03)

Sl No	Description of Work	Unit	Shedule -B Qty	Executed Qty	% of Work Completed	1st Week	2nd Week	3rd Week	4th Week	5th Week	6
1	KSRRB 300-1. Earthwork excavation by manual means for roads, drains & similar works in ordinary soil excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specifications.	Cum	6671.91	6671.91	100.00						
2	KSRRB M2100-10. Providing and laying Plain cement concrete of mix 1:4:8 with OPC @ 180kgs, with crushed 40mm and down size graded granite metal coarse aggregates @0.89cum and fine aggregates @ 0.46cum, in foundation mechanically mixed, placed in foundation and compacted	Cum	1011.80	1011.80	100.00						
3	KSRB 4.2.2 : Providing and laying in position plain cement concrete of mix M20 withOPC cement @ 300kgs, with 20mm and down size graded granite metal coarse aggregates @0.69cum and fine aggregates @0.43cum machine mixed, well compacted for walls and bottom including centering,	Cum	1920.21	1920.21	100.00						
4	KSRB 4.9.2 : Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per	Cum	115.32	115.32	100.00						
5	Providing and Fixing Pre cast covering slab 100mm thick made out of CC, jelly 20mm Down Size with steel reinforcement including form work, curing, includeing cost of all materials labour,hire charges of machinery, loading, unloading, lead abd lift, transportation etc complete as per	Sqm	5657.04	5657.04	100.00						
6	Providing and fixing RCC precast cover slab of 230mm thick for drain in cement concrete 1:1.5:3 using graded granite jelly 20mm and down size with steel reinforcement, including form work, lift charges, curing and concrete finished surfaces on both sides etc, complete and as per	Sqm	188.28	188.28	100.00						
7	KSRB 14.6 : Providing and laying heavy duty cobble stones interlock pavers, using cement and course sand for manufacture of blocks of approved size, shape and colour with a minimum compressive strength of 281 kg per sqm over 50mm thick sand bed (average thickness) and	Sqm	2559.33	2559.33	100.00						
8	KSRB 4-1.6 ; Providing and laying in position plain cement concrete of Mix 1:2:4 with OPC @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.878 cum and fine aggregtes @ 0.53cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well	Cum	535.76	535.76	100.00						
9	Providing and fixing pre cast solid cement concrete kerb stones made out of C.C. 1:2:4 with top and bottom width 114 and 165 mm respectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting, including form work, curing, including cost of all	Nos	16874.00	16874.00	100.00						
10	KSRRB 800-1. Painting two coats after filling the surface with synthetic enamel paint in approved shades on new plastered concrete surfaces, with materials, labour complete as per specifications.	Sqm	2458.09	2458.09	100.00						
11	KSRRB M300-14. Excavation for roadwork in all types of soil by mechanical means including cutting and loading to tippers,trimming bottom and side slopes, in accordance with requirements of lines, grades and cross sections, and transportation with a lead of 1.00 km and complete as per	Cum	4203.32	4203.32	100.00						

AE

ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

	Description of Work	Unit	Shedule -B Qty	Executed Qty	% of Work Completed	1st Week	2nd Week	3rd Week	4th Week	5th Week
12	KSRRB 300-58. Compaction of original ground by mechanical means including filling in depression occuring during rolling including cost of all labour, HOM complete as per specifications.	Sqm	14011.06	14011.06	100.00					
13	Construction of granular sub-base Grading-V as Sub-base and drainage layer by providing coarse graded crushed stone aggregates of granite/trap/basalt material, mixing in a mechanical mix plant at OMC,Carriage of mixed material to work site, spreading in uniform layers with motor	Cum	2096.71	2096.71	100.00					
14	KSRRB M400-17. Providing, laying, spreading and compacting cushed stone aggregates of granite / trap / basalt to wet mix macadamspecifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed materials by tipper to site, laying in uniform	Cum	2795.61	2795.61	100.00					

= Executed %

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ.
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106